

Materials Procedures (MP) Committee Meeting

October 21, 2021

Present: Erica Henson, Dan Brayack, John Susong, Gene McGee, Adam Gillispie, Dave Lipscomb, Charles Ramsey, Michael Morgan, Jason Tharp, Donald McNutt, Jason Boyd, Pat Parsons, Matthew Daly, Paul Farley, Phil Brown, Timothy Moran, Mike Mance, Dave Matics, Suman Thapa, Calvin Ratchford, Jesse Sizemore, Justin Moffitt, Andrew Thaxton, Mary Coles, Jake Jyrkama, Josh Beakley

Voting

Operations: Tim Moran

MCST: Andrew Thaxton

CA: Jason Tharp

TED:

EGR:

100.00.02 Method of Acceptance of Non-Standard or Non-Conforming Materials in Construction – ST1

- This one and 100.00.03 have been split into two separate, one is ST1 and one is DMIR

Vote:

Operations: Y

MCST: Y

CA: Y

TED:

EGR:

100.00.03 Method of Acceptance of Non-Standard or Non-Conforming Materials in Construction – DMIR

- Dan Brayack and Matt Daly discussed 5.4.1 saying that, pending a change order, payment would be withheld and whether or not MCST would or could do that or if it's simply enforcing contractual obligations.
- In the course of the discussion, Matt Daly said he doesn't believe Contract Administration is currently completing change orders for DMIRS. Jason Boyd, past Contract Admin, said that he also did not think they did even in a discrepancy between MCST and a district.
- Dan wondered if this change should be somewhere other than an MP.
- Jason Boyd said he thought if the change was made with a 'yes' vote on this MP, then it should be spelled out in the construction manual.
- Discussion on the difference between acceptance and payment for materials.

Voting:

MCST: Y

CA: Y

Operations: Y

604.02.40 Inspection and Acceptance Procedures for Precast Concrete Products

- Adam Gillispie visited Indiana to see some concrete work. Donald McNutt of the American Concrete Pipe Association said they sent in some comments regarding this MP. In 3.2 they mention QCAST, an ANSI-accredited program and he wanted to vouch for it.
- Adam mentioned 4.3, that it deals with form removal. Discussion ensued mostly between Adam and Mr. McNutt regarding cylinders, the number of each done per mix design and their testing for strength. Andrew Thaxton, Mike Mance and Josh Beakley (VP Engineering at ASPI) further commented.
- Donald McNutt had marked out a section in 4.3.2 regarding dry cast and Adam wondered why; he said it was because typically yield tests and unit weight are not done on dry cast products.
- 4.5.4 Adam mentioned they removed a statement about broadcast boxes, which Adam said can be in different sizes.
- 5.2. in regards to trial fitting: Adam said he likes their trial fitting procedure. They recently learned about doing this horizontally and it has worked out well.
- Adam and Donald decided that they will all meet again virtually to further discuss.